TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Improvents & Construction of CC Road, drain & RCC culverts at KK Road old Mayoda Surroundings in dasarahalli ward No-15	
2	Estimate Cost	19.90 Lakhs.	
3	Work Code	—	
4	Job Code	015-15-000014	
5	A.S No.	CE/DZ/AS/61/14-15.	
6	T.S No	CE/DZ/TS/22/15-16.	
7	Work Order/Agreement No	EE/DD/WO/09/15-16.	
8	Tender Premium	19,04,737/- (3.24% below S.R. 14-15)	
9	Stipulated Time for completion of Work	90 days.	
10	Targeted Monthly progress	—	
11	Progrees Achived Till date	—	
12	Reasons for Delay	ಈ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಯನ್ನು ಪ್ರಮಾಣ ಆಯುಕ್ತರವರ ಅಭಿಪ್ರಾಯ ಪಡೆದು ಟೆಂಡರ್ ಮಾಡಿದ್ದು ತಡವಾಗಿದೆ B.R ಅಭಿವೃದ್ಧಿ ಈ ಕಾಮಗಾರಿಯನ್ನು ಮತ್ತೆ ಆಯುಕ್ತರವರ ಅಭಿಪ್ರಾಯ ಪಡೆದು ದಿನಾಂಕ 22-11-2016 ರಂದು ಟೆಂಡರ್ ಮಾಡಲಾಗಿದೆ B.R ಅಭಿವೃದ್ಧಿ	
13	Time Extension Requested	40 days. (13/7/15 – 23/08/15)	
14	Assistant Executive Engineer's Recommendation	ಮೇಲ್ಕಂಡ ದಿಂದಿರುವುದಾಗಿ ವಿಸ್ತರಣೆಯನ್ನು ಶಿಫಾರಸ್ಸು ಮಾಡಿದೆ.	
15	Executive Engineer's Recommendation	Approved	
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation		
18	Time Extension Granted		
19	Conditions imposed if any		

Asst. Engineer.
Ward no.

Asst. Executive Engineer.
Sub Division

Executive Engineer
Dasarahalli Division.

Scanned by CamScanner